

**Project Fiche – 2009 IPA Horizontal Programme
on Nuclear Safety and Radiation Protection**

1. Basic information

- 1.1 CRIS Number:** 2009/021-640
1.2 Title: Project Management Unit for EU supported projects
1.3 ELARG Statistical code: 03.64 - Nuclear safety
1.4 Location: Vinča Institute in Serbia

Implementing arrangements:

1.5 Contracting Authority:

The European Union represented by the European Commission for and on behalf of Serbia in joint management with the International Atomic Energy Agency (IAEA).

1.6 Implementing Agency:

The International Atomic Energy Agency (IAEA), Technical Co-operation Department

1.7 Beneficiary:

The Republic of Serbia
Vinča Institute of Nuclear Sciences
11001, Belgrade, P.O Box 522
Dr. Jovan Nedeljkovic, Director General

Financing:

- 1.8 Overall cost (VAT excluded)¹:** EUR 400 000
1.9 EC contribution: EUR 400 000
1.10 Final date for contracting: No later than 31 March 2013
1.11 Final date for execution of contracts: No later than 31 March 2015
1.12 Final date for disbursements: No later than 31 March 2016

2. Overall Objective

2.1 Overall Objective:

To provide direct project management and oversight for EU-funded projects at the Vinča Institute during the project implementation period 2010-11.

¹ The total cost of the project should be net of VAT and/or other taxes. Should this not be the case, the amount of VAT and the reasons why it should be considered eligible should be clearly indicated

2.2 Project purpose:

To contribute to the implementation of the Vinča Nuclear Institute Nuclear Decommissioning programme (VIND) that is coordinated and partly supported by the IAEA through the provision of dedicated project management support to oversee implementation and manage the schedule for the EU-funded projects programmed under IPA in 2007, 2008 and 2009.

2.3 Link with AP/NPAA/EP/SAA

Article 110 of the draft SAA with the Republic of Serbia explicitly mentions nuclear safety as one of the cooperation topics.

As short term priority for Serbia mentioned in Annex 2 of European Partnership with Serbia, continuation of dismantling of the Vinca research reactor is stated.

The Serbia 2008 progress report mentions that "Plans on management of sealed radioactive sources, environmental monitoring and radiation protection in the context of medical and industrial applications have to be further developed. An appropriate regulatory authority has still to be established. Serbia has not yet acceded to the Convention on Nuclear Safety and to the Joint Convention on the Safety of Spent Fuel Management and on the Safety of Radioactive Waste Management".

2.4 Link with MIPD

The IPA Multi-beneficiary Multi-annual indicative Planning Document (MIPD) 2009-2011², *section 2.3.3.11 - Nuclear Safety and Radiation Protection*, mentions that "in Serbia [...], the operation, refurbishment and dismantling of nuclear research reactors constitute additional sources of radiation risks that would require investment, in particular for the management of spent nuclear fuel and radioactive waste".

2.5 Link with National/Sectoral Investment Plan

- Decision of the Serbian government to decommission the RA research reactor located at the Vinča Institute and approval of the VIND programme (2002 and 2004)
- Draft of the Serbian new Law on ionising radiation protection and on nuclear safety (2006) and existing Serbian Law on Protection against Ionising Radiation (1996)
- Activity framework in the field of nuclear safety and radiation protection for the period 2008-2010 decided by the government of Serbia.

3. Description of project

3.1 Background and justification:

Operation of the RA nuclear research reactor at Vinča until 1983 has generated spent nuclear fuel and many types of radioactive waste that need to be properly managed. This is the main aim of the VIND programme that was established in 2002 based on a decision of the Serbian government to decommission the Vinča RA research reactor. The VIND programme comprises a number of successive phases of implementation that are covering the period 2006-2013. Some of them are partly or wholly funded by the

² C(2009)4518 of 16 June 2009

IPA horizontal programme on nuclear safety and radiation, others are funded by the IAEA and other donors, namely:

- Phase 1: Removal, characterisation and repackaging of spent nuclear fuel in store at the Vinča Institute (IAEA and other donors funding, IPA funding);
- Phase 2: Preparations for and transport of Russian-origin spent nuclear fuel from the Vinča Institute to the Russian Federation (IPA funding);
- Phase 3: Reprocessing and disposal of the Russian-origin spent nuclear fuel in the Russian Federation (IAEA and other donors funding);
- Phase 4: Design and construction of a waste processing and storage facility at the Vinča Institute for all types of radioactive waste to be generated during decommissioning operations of the RA nuclear research reactor (IAEA and other donors funding);
- Phase 5: Provisions of equipment for a waste processing facility at the Vinča Institute (IPA funding);
- Phase 6: Conditioning, packaging and storage of disused sealed radioactive sources (IPA partly funding);
- Phase 7: Conditioning and processing of improperly stored and unconditioned radioactive waste (IPA funding);
- Phase 8: Decommissioning of the old storage facilities for sources and radioactive waste (IPA partly funding);
- Phase 9: Dismantling of the old piping system and tanks containing radioactive liquid waste (IPA funding under the 2009 programme), and
- Phase 10: Radioactivity survey of the Vinča site (IPA funding).

In addition, there is a horizontal project partly funded by IPA which aims at strengthening radiation safety capabilities and infrastructure at Vinča. In total over the period 2007 to 2009 the IPA programme is therefore fully supporting or contributing to support ten projects at Vinča. The budgetary allocation for this support would amount to approximately EUR 14 million.

It is therefore important to make sure that all these projects will be timely implemented in compliance with the milestones of the whole VIND programme and that the main achievements of the projects are in line with the objectives of the programme.

So far the IAEA plays a central role in the implementation of the VIND programme in collecting funds from various donors, funding a number of activities with their own funds, and providing technical expertise while coordinating the whole programme.

However, the IAEA cannot carry out a day per day follow up of all these projects and need assistance through the establishment of a Project Management Unit (PMU) operating on the spot at Vinča.

This PMU will also perform the monitoring of the IPA-funded projects for the Commission services (DG Enlargement and the European Commission Delegation to Serbia) so that these services can have a clear understanding of the progress of work at any moment upon their request.

The establishment of a PMU at Vinča has already been planned within the framework of the 2008 IPA horizontal programme on nuclear safety and radiation programme, for which EUR 0.5 million have already been allocated. Therefore this project is a continuation of the foregoing project, enabling the funding of the PMU up to the end of 2011.

3.2 Assessment of project impact, catalytic effect, sustainability and cross border impact

The proper monitoring of all the IPA-funded projects at Vinča will contribute to their successful implementation and thereby will reduce the radiological risks related to past nuclear activities performed at Vinča.

It has a catalytic effect in the sense that providing assistance in the timely implementation of several key-phases of the VIND programme will enable the whole sequence of operations leading to a safer and more secure Vinča nuclear site, to become effective.

Any accident, e.g. fire in the old storage facilities for radioactive waste, may heavily contaminate the environment and thereby can generate a radiological impact to the members of the public in neighbouring countries.

3.3 Results and measurable indicators:

The final result of the project is the timely implementation of each managed project and activity, with associated quality end products that meet the objectives and performance indicators. This shall include the following individual performance indicators:

- a) Each project has been fully planned, and project schedules have been established and implemented for each project and activity;
- b) The preparation of the repatriation of spent nuclear fuel elements to the Russian Federation has progressed according to schedule, the spent nuclear fuel was shipped to, and received by, the Russian Federation fuel reprocessing facility.
- c) All the backlog of radioactive waste currently in store in "hangars" and underground tanks has been properly managed according to best EU practices.
- d) A selection of contaminated sites and facilities at Vinča fully remediated.

3.4 Activities:

- a. Assistance in planning each project and activity;
- b. Assistance in developing and maintaining project schedules for each project, including the scheduling of each activity and input so as to ensure timely completion and successful achievement of the objectives and performance objectives;
- c. Management and oversight of the project on repatriation of spent nuclear fuel elements to the Russian Federation;
- d. Management and oversight of the projects dealing with radioactive waste management as described in the relevant project-fiches of the 2007 to 2009 IPA horizontal programmes on nuclear safety and radiation protection in Serbia

- e. Management and oversight of the project to implement the recommendations of the radioactivity survey of the Vinča site.

3.5 Conditionality and sequencing:

Not applicable.

3.6 Linked activities:

All the other phases of the VIND programme, and in particular the 2008 IPA-funded project that allocated EUR 0.5 million for the same purpose.

3.7 Lessons learned

Since 2004 the implementation of the VIND programme under the coordination of the IAEA is proceeding according to the time schedule. However, the latest developments of this programme showed that supplementary technical expertise would be required for the monitoring taking into account the increasing number of projects being implemented and their high technical complexity.

4. Indicative Budget (amounts in EUR)

			SOURCES OF FUNDING									
			TOTAL EXP.RE	IPA EU CONTRIBUTION		NATIONAL CONTRIBUTION					PRIVATE CONTRIBUTION	
ACTIVITIES	IB (1)	INV (1)	EUR (a)=(b)+(c) +(d)	EUR (b)	%(2)	Total EUR (c)=(x) +(y)+(z)	% (2)	Central EUR (x)	Regional/ Local EUR (y)	IFIs EUR (z)	EUR (d)	% (2)
Activity 1	x		400 000	400 000	100							-
Contribution Agreement with IAEA	x		400 000	400 000	100							-
TOTAL IB			400 000	400 000	100							
TOTAL INV												
TOTAL PROJECT			400 000	400 000	100							

Amounts net of VAT

- (1) In the Activity row use "X" to identify whether IB or INV
(2) Expressed in % of the **Total** Expenditure (column (a))

Additional Funding from Government, IAEA and Other Contributors

As discussed in preceding paragraphs, this project is intended to support the Vinča Institute Nuclear Decommissioning (VIND) programme, which is Serbia's priority nuclear safety and radiation protection support programme. For more than 40 years, Serbia was the central collection centre for all disused sealed sources and radioactive waste from the former Yugoslavia, including countries which are now EU Member States. These sealed sources and wastes are found in rooms and degraded storage facilities located all over Vinča. Only a few of the thousands of disused sealed sources and the thousands of waste containers have ever been conditioned, and the conditioning methods for those few items does not meet current international standards. Construction of proper waste processing facilities, secure storage

facilities, and source conditioning facility, as well as conditioning and storage of the resultant wastes and sources, is estimated to cost more than EUR 8 million.

VIND is also intended to repatriate more than 8000 highly enriched and low enriched spent fuel elements to Russia from the RA Research Reactor. The total cost of the repackaging, transport, spent fuel reprocessing, and disposal of the resultant waste will exceed EUR 36 million.

Finally, decommissioning of the RA Research Reactor and degraded support facilities, including site-wide radiological characterization, remediation or resolution of identified sources of radiation and contamination, and upgrading the capabilities of the radiation protection programme, is estimated to cost an additional EUR 25 million or more.

The VIND programme has been in progress since 2004 and has received more than EUR 16 million in contributions through 2008 from sources other than the EC; this includes nearly EUR 9 million in support from the Serbian Ministry of Science. An additional EUR14 million is currently approved for 2009-11, including EUR 10 million from the Serbian Ministry of Science. The EC has committed to a EUR 5.46 million through Contribution Agreement with IAEA (IPA 2008/149-555).

A summary of the VIND funding approvals is included in the following table. It should be noted that funding for decommissioning activities, sealed sources, and waste management decline sharply in 2009-11, as the government, IAEA, and other contributors are shifting their financial resources toward spent fuel repatriation. However, it is still anticipated that the Ministry of Science will contribute more than EUR 1 million annually to waste management and decommissioning activities, mostly in terms of local labour resources.

Existing VIND Funding Approvals

Spent Fuel Repatriation Project (EUR)/ Phases 1, 2 and 3 of the programme			
	2004-08 Funding	2009-11 Funding	Total
European Commission	885 000	3 545 000	4 430 000³
IAEA	1 910 152	526 667	2 436 819
Nuclear Threat Initiative (NGO)	2 578 820	-	2 578 820
USA	550 000	4 000 000	4 550 000
Czech Republic	250 000	500 000	750 000
Russia *	-	-	-
Total	6 173 972	8 571 667	14 745 639

* IAEA is negotiating with Russia additional funding of more than EUR 7 million.

Sealed Sources and Waste Management (including Nuclear Security) (EUR)/ Phases 4 to 7 of the programme			
	2004-08 Funding	2009-11 Funding	Total
European Commission	715 000	315 000	1 030 000⁴
IAEA	1 065 724	200 000	1 265 724
Nuclear Threat Initiative (NGO)	334 333	-	334 333
USA	566 667	300 000	866 667
UK	40 000	40 000	80 000
Slovenia	30 000	40 000	70 000
Total	2 751 724	895 000	3 646 724

Decommissioning (EUR)/ Phases 8 to 10 of the programme			
	2004-08 Funding	2009-11 Funding	Total
European Commission	-	-	-
Nuclear Threat Initiative (NGO)	125 671	-	125 671
IAEA	314 618	-	314 618
USA	6 833	-	6 833
Total	447 122	-	447 122

Serbia Funding from Ministry of Science (EUR)	
	2004-08 Funding
2004	500 000
2005	800 000
2006	1 100 000
2007	2 500 000
2008	4 000 000
Total	8 900 000

³ Under the 2007 IPA horizontal programme on nuclear safety and radiation protection

⁴ Idem

5. Indicative Implementation Schedule (periods broken down per quarter)

Contracts	Start of Tendering	Signature of contract	Project Completion
Contribution agreement with IAEA	Not applicable	Q2 2012	Q2 2014

6. Cross cutting issues**6.1 Equal Opportunity:**

The project will benefit both women and men through improvements in environmental protection and safety. On all activities, both men and women will have equal opportunities to compete for contracts and to work on any related activities.

6.2 Environment

This project will improve radiological conditions within the Vinča site and the surrounding environments by reducing the potential for release of radioactivity via groundwater, airborne activity, or malicious intent. All radioactive materials, sources, etc. will be removed from areas of little control and placed in proper storage, including extensive radiological characterization and conditioning; this will ensure graded levels of security and radiological controls so as to reduce the impact on the environment, workers and the general public.

6.3 Minorities

On all activities, minorities will have equal opportunities to compete for contracts and to work on any related activities.

ANNEXES

- I- Log frame in Standard Format
- II- Amounts (in EUR) contracted and disbursed per quarter over the full duration of the project
- III- Description of Institutional Framework
- IV- Related laws, regulations and strategic documents
- V- Details per EC funded contract

ANNEX I: Logical framework matrix in standard format

LOGFRAME PLANNING MATRIX FOR Project Fiche	Programme name and number – 2009 IPA horizontal programme on nuclear safety and radiation protection – 2009/021-640	
Programme Management Unit for EU Supported Projects	Contracting period expires – No later than 31 March 2013.	Disbursement period expires – No later than 31 March 2016
	Total budget: EUR 400 000	IPA budget: EUR 400 000

Overall objective	Objectively verifiable indicators	Sources of Verification	
To provide direct project management and oversight for EC-funded projects at the Vinča Institute during the project implementation period 2010-11.	Each of the projects approved for funding and implementation have been completed in a timely manner and with quality end products which meet the project-specific objectives and performance indicators.	Each of the projects approved for funding and implementation have been completed in accordance with their project-specific performance indicators.	
Project purpose	Objectively verifiable indicators	Sources of Verification	Assumptions
To contribute to the implementation of the Vinča Nuclear Institute Nuclear Decommissioning programme (VIND) that is coordinated and partly supported by the IAEA through the provision of dedicated project management support to oversee implementation and manage the schedule for the EC funded projects. Programmed under IPA in 2007, 2008 and 2009	All projects completed in a timely manner and with quality end products consistent with project-specific objectives.	Final management oversight and achievements report.	Sufficient Vinča labour resources available to work alongside contractors for training and support.

Results	Objectively verifiable indicators	Sources of Verification	Assumptions
Timely implementation of each managed project and activity, with associated quality end products that meet the objectives.	All projects completed in a timely manner and with quality end products consistent with project-specific objectives.	Project-specific reports and final management oversight and achievements report.	Sufficient Vinča labour resources available to work alongside contractors for training and support.
Activities	Means	Costs	Assumptions
All the following activities should be contracted through a Contribution Agreement with the IAEA. The number of contracts identified so far is only indicative	CA with IAEA	EUR 400 000	
<ul style="list-style-type: none"> a. Assistance in planning each project and activity; b. Assistance in developing and maintaining project schedules for each project, including the scheduling of each activity and input so as to ensure timely completion and successful achievement of the objectives and performance objectives; c. Management and oversight of the project on repatriation of spent nuclear fuel elements to the Russian Federation; d. Management and oversight of the project for removal or stabilization of the underground liquid waste tanks; and e. Management and oversight of the project to implement the recommendations of the radioactivity survey of the Vinča site 	Contract for direct project management and oversight.		

ANNEX II: Amounts (EUR) contracted and disbursed per quarter over the full duration of the project

Contracted	Q2 2012	Q3 2012	Q4 2012	Q1 2013	Q2 2013	Q3 2013	Q4 2013	Q1 2014	Q2 2014
Contract 1	400 000								
Cumulated	400 000	400 000	400 000	400 000	400 000	400 000	400 000	400 000	400 000
Disbursed									
Contract 1	160 000				80 000		80 000		80 000
Cumulated	160 000	160 000	160 000	160 000	240 000	240 000	320 000	320 000	400 000

ANNEX III: Description of Institutional Framework

The responsibilities for the fields related to the peaceful use of nuclear energy (health, the environment, science and technology, nuclear safety and radiation protection, agriculture, transport, etc) rest with several ministries.

The Ministry of Science and Technological Development (MSTD) is responsible for R&D in the nuclear sector, for nuclear safety, nuclear materials and radioactive waste management in the country. Under the Ministry's competence and financing are the R&D, including the Vinča Institute of Nuclear Sciences, the Institute of Technology of Nuclear and Other Mineral Raw Materials (ITNMS), the Institute of Geology, the Institute of Nuclear Energy Application in Agriculture (INEP) and others. The Ministry ensures that the law on the nuclear safety and the related regulations are carried out and provides the financial resources for the activities. The MSTD is responsible for bilateral and multilateral international scientific-technical cooperation of Serbia, including the cooperation with the IAEA.

The Ministry for Environment and Spatial Planning (MESP) is responsible and leading in radiation protection and monitoring of the environment, emergency planning etc.

In force is the Law on Protection against Ionizing Radiation that was enacted in 1996 (46/96). It establishes measures for the protection against ionising radiation, as well as nuclear safety measures, liability for nuclear damages, supervision and authorization, penalties. Based on the Law on Protection against Ionizing Radiation, there are 11 regulations related to protection against ionizing radiation and for the safety of radiation sources and 5 regulation related on nuclear safety and security.

Currently, there is no effectively independent Serbian regulatory body for radiation and nuclear safety. Law 46/96 does not make provision for the establishment of a regulatory body, although it makes reference to the 'competent Ministry'. Currently, in accordance with the *Law on Ministries*, the MSTD and MEPS are identified as the competent Ministries.

A temporary regulatory body called the 'Regulatory Commission on Radiation and Nuclear Safety' has been established by the MSTD to administer the decommissioning of the research reactor at the Vinca Institute, the shipment of spent nuclear fuel to the original Russian supplier, and the treatment of radioactive waste.

The Vinca Institute of Nuclear Sciences was founded in 1948. It is the main institute involved in research and applications in nuclear science (since 1968 multidisciplinary, not only nuclear) and covers a wide range of scientific and engineering fields; 800 employees, out of which 400 is research staff, organized in 16 laboratories (actually departments) from Nuclear Physics, Theoretical Physics and Physics of Condensed Matter, Radiation and Environmental Protection, Nuclear Engineering to Multidisciplinary Research and Engineering which are, to a large extent, independent.

The Radiation and Environmental Protection Laboratory covers: environmental radioactivity control, ionization radiation dosimetry, metrology analyses, radiation protection, radioactive waste arrangement and decontamination, reactor dosimetry, instrumentation servicing and operative dosimetry. The Nuclear Engineering Laboratory covers: reactor physics, safety and control of nuclear reactors, nuclear engineering and radiation protection. Together with the Reactor Department, it is responsible for two research reactors: RA (shut down for decommissioning) and RB (zero power, requiring upgrading).

The RA research reactor went into operation in 1959 and has been shut down since 1984 due to fuel corrosion problems and for the refurbishment of the reactor control and safety system. Since the date, it stays with a partially loaded core containing 480 fuel slugs with 80% enriched uranium. In addition, 6656 spent fuel slugs with 2% enriched uranium and 884 slugs with 80% enrichment are located in a spent fuel storage pool containing about 200 tons of stagnant water of poor quality to minimize the corrosion process.

ANNEX IV: Related Laws, Regulations and Strategic Documents

Project-Specific Documents

- Decision of the Serbian government to decommission the RA research reactor located at the Vinča Institute and approval of the VIND programme (2002 and 2004)
- Draft of the Serbian new Law on ionising radiation protection and on nuclear safety (2006) and existing Serbian Law on Protection against Ionising Radiation (1996)
- Article 110 of the draft SAA
- Nuclear Safety and Radiation Protection action of the Multi-beneficiary MIPD 2009-2011
-

International Conventions and Treaties

Serbia is a party to the following instruments under the IAEA's auspices

- Agreement on the Privileges and Immunities of the IAEA
- Vienna Convention on Civil Liability for Nuclear Damage
- Convention on Physical Protection of Nuclear Material
- Convention on Early Notification of a Nuclear Accident
- Convention on Assistance in the Case of a Nuclear Accident or Radiological Emergency

Serbia has signed but has not yet ratified the Optional Protocol Concerning the Compulsory Settlement of Disputes to the Vienna Convention on Civil Liability for Nuclear Damage.

As a party to the Treaty on the Non-Proliferation of Nuclear Weapons, Serbia has a Comprehensive Safeguards Agreements with the IAEA for the Application of Safeguards in connection with the Treaty on Non-Proliferation of Nuclear Weapons.

ANNEX V: Details per EC funded contract

This project will be supported through a Contribution agreement with the IAEA to be concluded during Q2 2012.

The Contribution agreement will be concluded in accordance with the terms of the Financial and Administrative Framework Agreement (FAFA) between the European Community and the United Nations, signed on 29 April 2003, to which the IAEA has adhered on 17 September 2004.